STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

RECEIVED

MAY - 3 1988

WATER RESOURCES DEPT. SALEM, OREGON

Jack 1699

34S/2W-5aa

(1) OWNER:

Well Number:

Name Richard Leo

Address 23000 Morrison Crk Rd

City White City State Ore. Zip 97503

(2) TYPE OF WORK:

☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable

☐ Other

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval Yes ☐ No ☒ Depth of Completed Well 200 ft.

Explosives used Yes ☐ No ☒ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	24	Bent.	0	24	70 lbs
6"	24	120				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☒ Other Poured Dry

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	119	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) 119'

(7) PERFORATIONS/SCREENS:

☐ Perforations Method NA

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
80		200	1 hr.

Temperature of water 52 Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County Jackson Latitude ' " Longitude ' "

Township 34S N or S, Range 2W E or W, WM.

Section 5 NE ¼ NE ¼

Tax Lot 1300 Lot Block Subdivision

Street Address of Well (or nearest address) Same as #1

(10) STATIC WATER LEVEL:

100 ft. below land surface. Date 3/31/88

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 178'

From	To	Estimated Flow Rate	SWL
178	180	80	100

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
Soil Brown	0	10	
Claystone Brown soft	10	76	
" Gray	76	98	
" Brown	98	114	
" Gray	114	156	
Basalt Gray	156	200	100

Date started 3/31/88 Completed 3/31/88

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

Gribble Well Drilling WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 205

Signed Date 3-31-88

WHITE COPIES - WATER RESOURCES DEPARTMENT YELLOW COPY - CONSTRUCTOR PINK COPY - CUSTOMER 9809C 10/86